

Consol Energy ACAA Projects Daily Update

Report Date:	6/2/2015	Day of Week:	Tuesday	
Gates Open:	ZZ, QQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1	7:00AM	5:00PM	Trumbull	Drilling - Horizontal rig drilling. Construction - Trumbull re-guarded the well pad.
ACAA Pad 2				Drilling and Completions - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4				Drilling - Waiting on Patterson rig.
ACAA Pad 5	2:30PM	5:30PM	NGE	Construction - NGE began geotechnical work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				Construction - No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris	AEP was welding from 164+30 out to Seabright Rd, building ROW from 136+00 out to 127+00, bending and staging pipe from 24+00 to 18+00, and hauling pipe to stage on Camissi's property.
Pipeline 2 - North				AEP was restoring settlement issues on ROW at 195+20.
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling and Completions - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - Waiting on Patterson rig.			
ACAA Pad 5	No work			
ACAA Pad 6	No work			

ACAA FI-3	No work
ACAA Bridge 2	Construction - Golden Triangle is repairing concrete curb for guiderail installation.
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP is digging ditch and installing a four-joint section between 159+70 to 161+00, backfilling and restoring ROW from 152+50 towards Seabright Rd, welding from 163+00 to Seabright Rd, hauling pipe to Camissi property, and building ROW from 122+00 out to 116+00.
Pipeline 2 - North	AEP is continuing to restore settlement issues on ROW around 195+20.
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work