

Consol Energy ACAA Projects Daily Update

Report Date:	6/3/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			Drilling - Waiting on Patterson rig.
ACAA Pad 5	6:30AM	5:30PM	NGE Construction - NGE performed geotechnical boring for pad fill slopes
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2	6:00AM	3:00PM	Golden Triangle Construction - Golden Triangle repaired guiderail anchor bolts
ACAA CI-1			Construction - No work
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Alex E. Paris AEP is digging ditch and installing a four-joint section between 159+70 to 161+00, backfilling and restoring ROW from 152+50 towards Seabright Rd, welding from 163+00 to Seabright Rd, hauling pipe to Camissi property, and building ROW from 122+00 out to 116+00.
Pipeline 2 - North	6:30 AM	3:30 PM	Alex E. Paris AEP was restoring settlement issues on ROW at 195+20.
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Waiting on Patterson rig.		
ACAA Pad 5	Construction - NGE performed geotechnical boring for pad fill slopes.		

ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	Construction - Golden Triangle sealed approach slabs
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP is digging ditch and installing pipe from 163+00 to 167+50, backfilling and reclaiming from 153+50 towards 161+00, building ROW from 120+00 back to 116+00, welding pipe from 33+50 towards Boggs Rd, stringing pipe from 12+00 done to 7+00.
Pipeline 2 - North	AEP is finishing up with settling reclamation at 98+00.
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work