

Consol Energy ACAA Projects Daily Update

Report Date:	6/4/2015	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			Drilling - Waiting on Patterson rig.
ACAA Pad 5	7:00AM	3:00PM	NGE Construction - NGE finished up geotechnical boring.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2	7:00AM	12:00PM	Golden Triangle Construction - Golden Triangle sealed joints in approach slabs and aprons, replaced inlet grates, and grouted drainage pipes.
ACAA CI-1			Construction - No work
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Alex E. Paris AEP was digging ditch and installing pipe from 163+00 to 167+50, backfilling and reclaiming from 153+50 towards 161+00, building ROW from 120+00 back to 116+00, welding pipe from 33+50 towards Boggs Rd, stringing pipe from 12+00 done to 7+00.
Pipeline 2 - North	6:30 AM	3:30 PM	Alex E. Paris AEP finished up with settling reclamation at 98+00.
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Waiting on Patterson rig.		
ACAA Pad 5	Construction - No work		

ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	Construction - No work
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP is welded out on Seabright Rd and is backfilling and reclaiming out to 167+50, building ROW out to 116+00 and hauling in pipe to start bending and staging, welding from 35+00 back towards 80+00, and staging pipe from 7+00 up to 13+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work