

### Consol Energy ACAA Projects Daily Update

Report Date:	6/5/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2			<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			<b>Drilling</b> - Waiting on Patterson rig.
ACAA Pad 5			<b>Construction</b> - No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			<b>Construction</b> - No work
ACAA CI-1			<b>Construction</b> - No work
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Alex E. Paris AEP is welded out on Seabright Rd and is backfilling and reclaiming out to 167+50, building ROW out to 116+00 and hauling in pipe to start bending and staging, welding from 35+00 back towards 80+00, and staging pipe from 7+00 up to 13+00.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.		
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig.		
ACAA Pad 5	<b>Construction</b> - No work		
ACAA Pad 6	No work		

ACAA FI-3	No work
ACAA Bridge 2	<b>Construction</b> - No work
ACAA CI-1	<b>Construction</b> - No work
ACAA CI-2	No work
Pipeline 1	AEP is backfilling and reclaiming from 159+00 to 161+50 and roughing in from 162+00 to 167+50, hauling and staging pipe from 140+00 to 116+00, welding pipe from 36+00 towards Boggs Rd, stringing pipe from 14+00 down to 7+00, building ROW from 7+00 to 5+00 and removing stumps from north side of Rat 30.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work