

**Consol Energy ACAA Projects Daily Update**

Report Date:	6/8/2015	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2				<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4				<b>Drilling</b> - Waiting on Patterson rig.
ACAA Pad 5				<b>Construction</b> - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				<b>Construction</b> - No work
ACAA CI-1				<b>Construction</b> - No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Alex E. Paris	AEP was backfilling and reclaiming from 159+00 to 161+50 and roughing in from 162+00 to 167+50, hauling and staging pipe from 140+00 to 116+00, welding pipe from 36+00 towards Boggs Rd, stringing pipe from 14+00 down to 7+00, building ROW from 7+00 to 5+00 and removing stumps from north side of Rt 30. No work Saturday and Sunday.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.			
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - The U Company is installing a new gate on the access road.			
ACAA Pad 5	<b>Construction</b> - No work			

ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	<b>Construction</b> - The U Company is installing guide rail.
ACAA CI-1	<b>Construction</b> - No work
ACAA CI-2	No work
Pipeline 1	AEP is fabricating the Imperial/Burgettstown Rd crossing, digging ditch from 33+00 towards 40+00, and restoring from 158+00 to 166+00. LCS is moving equipment off the ROW at Steubenville Pike.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work