

Consol Energy ACAA Projects Daily Update

Report Date:	6/9/2015	Day of Week:	Tuesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Horizontal rig drilling.
ACAA Pad 2				Drilling and Completions - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4	7:00AM	1:00PM	U Company	Drilling - Waiting on Patterson rig. Construction - The U Company installed poles for new gate/fence.
ACAA Pad 5				Construction - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2	7:00AM	5:00PM	U Company	Construction - The U Company installed guiderail
ACAA CI-1				Construction - No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Alex E. Paris	AEP was fabricating the Imperial/Burgettstown Rd crossing, digging ditch from 33+00 towards 40+00, and restoring from 158+00 to 166+00. LCS was moving equipment off the ROW at Steubenville Pike.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling and Completions - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction - No work			
ACAA Pad 5	Construction - No work			
ACAA Pad 6	No work			

ACAA FI-3	No work
ACAA Bridge 2	Construction - No work
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP is reclaiming Seabright ROW up to 165+00 and the access road, engineering ROW from 133+00 back to 116+00, finishing up with Imperial/Burgettstown fabrication and continuing with mainline welding at 38+00 towards 40+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work