

**Consol Energy ACAA Projects Daily Update**

Report Date:	6/10/2015	Day of Week:	Wednesday	
Gates Open:	ZZ, QQQ			
<b>PREVIOUS DAY'S WORK</b>				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				<b>Drilling</b> - Waiting on Completions
ACAA Pad 2				<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4				<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - No work
ACAA Pad 5				<b>Construction</b> - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				<b>Construction</b> - No work
ACAA CI-1				<b>Construction</b> - No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Alex E. Paris	AEP was reclaiming Seabright ROW up to 165+00 and the access road, engineering ROW from 133+00 back to 116+00, finishing up with Imperial/Burgettstown fabrication and continuing with mainline welding at 38+00 towards 40+00.LCS was moving equipment off the ROW at Steubenville Pike.
Pipeline 2 - North				No work
Pipeline 2 - South				No work

Pipeline 3				No work
Pipeline 4				No work
<b>TODAY'S PLANNED WORK</b>				
<b>Work Area</b>	<b>Planned Work Description</b>			
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.			
ACAA Pad 2	<b>Drilling and Completions</b> - Fracing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - No work			
ACAA Pad 5	<b>Construction</b> - No work			
ACAA Pad 6	No work			
ACAA FI-3	No work			
ACAA Bridge 2	<b>Construction</b> - No work			
ACAA CI-1	<b>Construction</b> - No work			
ACAA CI-2	No work			
Pipeline 1	AEP is welding from 41+00 – 44+00, installing pipe from 33+00 to 38+00, and bending and stringing pipe from 133+00 to 116+00.			
Pipeline 2 - North	No work			
Pipeline 2 - South	No work			
Pipeline 3	No work			
Pipeline 4	No work			