

**Consol Energy ACAA Projects Daily Update**

Report Date: 6/11/2015	Day of Week: Thursday
------------------------	-----------------------

Gates Open: ZZ, QQQ

**PREVIOUS DAY'S WORK**

Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				<b>Drilling</b> - Waiting on Completions
ACAA Pad 2				<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4				<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - No work
ACAA Pad 5				<b>Construction</b> - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				<b>Construction</b> - No work
ACAA CI-1				<b>Construction</b> - No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Alex E. Paris	AEP is welding from 41+00 to 44+00, installing pipe from 33+00 to 38+00, and bending and stringing pipe from 133+00 to 116+00.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work

**TODAY'S PLANNED WORK**

Work Area	Planned Work Description
ACAA Pad 1	<b>Drilling</b> - Waiting on completion.
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3	No work
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - No work
ACAA Pad 5	<b>Construction</b> - No work
ACAA Pad 6	No work
ACAA FI-3	No work

ACAA Bridge 2	<b>Construction</b> - No work
ACAA CI-1	<b>Construction</b> - No work
ACAA CI-2	No work
Pipeline 1	AEP is welding from 44+00 towards 48+00, digging and installing pipe from 131+00 to 133+00, and bending and staging pipe from 126+00 towards 116+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work