

Consol Energy ACAA Projects Daily Update

Report Date:	6/15/2015	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Waiting on Completions
ACAA Pad 2				Drilling and Completions - Fracing operations.
ACAA Pad 3				No work
ACAA Pad 4	7:00 AM	9:00 AM	U Company	Drilling - Waiting on Patterson rig. Construction - The U Company is installing Gate AAA. No work Saturday and Sunday
ACAA Pad 5				Construction - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2	6:30 AM	9:00 AM	Golden Triangle	Construction - Golden Triangle is removing hand rails. No work Saturday and Sunday
ACAA CI-1				Construction - No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Alex E. Paris	AEP is installing stream crossing at 40+20, filling and capping welds from 43+50 to 53+00, and stringing pipe 121+00 to 116+00. No work Saturday and Sunday
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work

TODAY'S PLANNED WORK	
Work Area	Planned Work Description
ACAA Pad 1	Drilling - Waiting on completion
ACAA Pad 2	Drilling and Completions - Frac'ing operations.
ACAA Pad 3	No work
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction - No work
ACAA Pad 5	Construction - No work
ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	Construction - No work
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	No work - rained out
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work