

### Consol Energy ACAA Projects Daily Update

| Report Date: 6/18/2015      |   | Day of Week: Thursday |  |
|-----------------------------|---|-----------------------|--|
| Gates Open: ZZ, QQ          |   |                       |  |
| <b>PREVIOUS DAY'S WORK</b>  |   |                       |  |
| Work Area                   | Working Hours                             | Vendors on Site       | Work Description   |
| ACAA Pad 1                  |   |                       | Waiting on Completions   |
| ACAA Pad 2                  |   |                       | <b>Completions</b> - Frac'ing operations.  |
| ACAA Pad 3                  |   |                       | No work  |
| ACAA Pad 4                  |   |                       | <b>Drilling</b> - No activity. <b>Construction</b> - Rained out  |
| ACAA Pad 5                  |   |                       | <b>Construction</b> - No work  |
| ACAA Pad 6                  |   |                       | No work  |
| ACAA FI-3                   |   |                       | No work  |
| ACAA Bridge 2               |   |                       | <b>Construction</b> - Rained out   |
| ACAA CI-1                   |   |                       | <b>Construction</b> - No work  |
| ACAA CI-2                   |   |                       | No work  |
| Pipeline 1                  | 6:30AM 3:30PM                             | Alex E. Paris         | AEP exposed Peoples Gas pipe for a hotline crossing at 41+20, inspected and corrected E&S issues, and welded on fabrication in the laydown yard. |
| Pipeline 2 - North          |   |                       | No work  |
| Pipeline 2 - South          |   |                       | No work  |
| Pipeline 3                  |   |                       | No work  |
| Pipeline 4                  |   |                       | No work  |
| <b>TODAY'S PLANNED WORK</b> |   |                       |  |
| Work Area                   | Planned Work Description                  |                       |  |
| ACAA Pad 1                  | Waiting on Completions                    |                       |  |
| ACAA Pad 2                  | <b>Completions</b> - Frac'ing operations. |                       |  |
| ACAA Pad 3                  | No work                                   |                       |  |
| ACAA Pad 4                  | <b>Drilling</b> - No activity.            |                       |  |
| ACAA Pad 5                  | <b>Construction</b> - No work             |                       |  |
| ACAA Pad 6                  | No work                                   |                       |  |
| ACAA FI-3                   | No work                                   |                       |  |

|                    |  |
|--------------------|--|
| ACAA Bridge 2      | <b>Construction</b> - Rained out   |
| ACAA CI-1          | <b>Construction</b> - No work  |
| ACAA CI-2          | No work  |
| Pipeline 1         | AEP is welding at 78+00, addressing E&S concerns at Station 127+00 and 80+00 to 27+00, and coating pipe from 45+50 to 53+00. |
| Pipeline 2 - North | No work  |
| Pipeline 2 - South | No work  |
| Pipeline 3         | No work  |
| Pipeline 4         | No work  |