

Consol Energy ACAA Projects Daily Update

Report Date: 6/19/2015		Day of Week: Friday	
Gates Open: ZZ, QQ			
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Waiting on Completions
ACAA Pad 2	6:30AM 6:30PM	Keller Excavating	Completions - Preparing for drillouts Construction - Keller Excavating seeded and mulched slopes and stockpiles
ACAA Pad 3			No work
ACAA Pad 4			Drilling - No activity. Construction - Rained out
ACAA Pad 5			Construction - No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			Construction - Rained out
ACAA CI-1			Construction - No work
ACAA CI-2			No work
Pipeline 1	6:30AM 3:30PM	Alex E. Paris	AEP was welding at 78+00, addressing E&S concerns at Station 127+00 and 80+00 to 27+00, and coating pipe from 45+50 to 53+00.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Waiting on Completions		
ACAA Pad 2	Completions - Preparing for drillouts Construction - Keller is seeding/mulching slopes and stockpiles		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - No activity.		
ACAA Pad 5	Construction - No work		
ACAA Pad 6	No work		

ACAA FI-3	No work
ACAA Bridge 2	Construction - No work
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP continued welding at 78+00, addressing E&S concerns at Station 127+00 and 80+00 to 27+00, and coating pipe from 45+50 to 53+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work