

Consol Energy ACAA Projects Daily Update

Report Date:	6/22/2015	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1	6:30AM	4:30PM	Keller Excavating	Waiting on Completions Construction - Keller applied permanent seed and mulch - Saturday
ACAA Pad 2	6:30AM	5:30PM	Keller Excavating - Trumbull	Completions - Preparing for drillouts Construction - Keller Excavating applied permanent seed and mulch. - Friday; Keller Excavating applied permanent seed and mulch; Trumbull graded access roads - Saturday
ACAA Pad 3				No work
ACAA Pad 4				Drilling - No activity. Construction - Rained out
ACAA Pad 5				Construction - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				Construction - Rained out
ACAA CI-1				Construction - No work
ACAA CI-2				No work
Pipeline 1	6:30AM	3:30PM	Alex E. Paris	AEP was welding at 78+00, addressing E&S concerns at Station 127+00 and 80+00 to 27+00, and coating pipe from 45+50 to 53+00. - Friday; No work - Saturday and Sunday.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Waiting on Completions Construction - Keller Excavating is applying permanent seed and mulch.			
ACAA Pad 2	Completions - Preparing for drillouts Construction - No work			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - No activity.			
ACAA Pad 5	Construction - No work			

ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	Construction - No work
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP continued welding at 78+00, addressing E&S concerns at Station 127+00 and 80+00 to 27+00, and coating pipe from 45+50 to 53+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work