

### Consol Energy ACAA Projects Daily Update

Report Date:	6/23/2015	Day of Week:	Tuesday	
Gates Open:	ZZ, QQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1	6:30AM	6:30PM	Keller Excavating	Waiting on Completions <b>Construction</b> - Keller finished permanent seeding the access road slopes
ACAA Pad 2				<b>Completions</b> - Preparing for drillouts
ACAA Pad 3				No work
ACAA Pad 4				<b>Drilling</b> - No activity.
ACAA Pad 5				No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30AM	3:30PM	Alex E. Paris	AEP was welding starting at 52+50; AEP performed an E&S inspection on all areas after the weekend of rain, began digging ditch at Steubenville bore exit for pipe installation so they can close up the exit pit, and exposed Columbia Gas line to prepare for line crossing.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Waiting on Completions <b>Construction</b> - No work			
ACAA Pad 2	<b>Completions</b> - Preparing for drillouts			
ACAA Pad 3	No work			
ACAA Pad 4	<b>Drilling</b> - No activity.			
ACAA Pad 5	No work			

ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is installing a section of pipe under People's Gas line, welding a 2-joint section to install at Steubenville pike, and is working on E&S issues.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work