

Consol Energy ACAA Projects Daily Update

Report Date:	6/24/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Waiting on Completions Construction - No work
ACAA Pad 2			Completions - Preparing for drillouts
ACAA Pad 3			No work
ACAA Pad 4			Drilling - No activity.
ACAA Pad 5			No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
Pipeline 1	6:30AM 3:30PM	Alex E. Paris	AEP was installing a section of pipe under People's Gas line, welding a 2-joint section to install at Steubenville Pike, and was working on E&S issues.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Waiting on Completions Construction - No work		
ACAA Pad 2	Completions - Preparing for drillouts		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - No activity.		
ACAA Pad 5	No work		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is backfilling Columbia Gas line crossing at 43+20, backfilling People's Gas line up to the pipe, welding pipe from 63+00 going forward, and digging ditch at Steubenville bore exit to install a 3-joint section of pipe.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work