

Consol Energy ACAA Projects Daily Update

Report Date:	6/25/2015	Day of Week:	Thursday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Waiting on Completions Construction - No work
ACAA Pad 2				Completions - Preparing for drillouts
ACAA Pad 3				No work
ACAA Pad 4				Drilling - No activity.
ACAA Pad 5				No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30AM	3:30PM	Alex E. Paris	AEP was backfilling Columbia Gas line crossing at 43+20, backfilling People's Gas line up to the pipe, welding pipe from 63+00 going forward, and digging ditch at Steubenville bore exit to install a 3-joint section of pipe.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Waiting on Completions Construction - No work			
ACAA Pad 2	Completions - Preparing for drillouts			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - No activity.			
ACAA Pad 5	No work			
ACAA Pad 6	No work			

ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is installing, tying in and backfilling a 400' section from 44+00 to 48+00, jeeeping and backfilling a 208' section at 137+35 to 139+45, and welding from 61+00 to 64+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work