

Consol Energy ACAA Projects Daily Update

Report Date: 6/26/2015		Day of Week: Friday	
Gates Open: ZZ, QQ			
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Waiting on Completions Construction - No work
ACAA Pad 2			Completions - Preparing for drillouts
ACAA Pad 3			No work
ACAA Pad 4			Drilling - No activity.
ACAA Pad 5			No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
Pipeline 1	6:30AM 3:30PM	Alex E. Paris	AEP was installing, tying in and backfilling a 400' section from 44+00 to 48+00, jeeping and backfilling a 208' section at 137+35 to 139+45, and welding from 61+00 to 64+00.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Waiting on Completions Construction - No work		
ACAA Pad 2	Completions - Preparing for drillouts		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - No activity.		
ACAA Pad 5	No work		
ACAA Pad 6	No work		

ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is backfilling installed pipe from yesterday, continuing to weld from 64+00, installing timber mats over stream crossing 27+50, and welding and installing a section from 137+35 to 136+40.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work