

**Consol Energy ACAA Projects Daily Update**

Report Date:	6/29/2015	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Waiting on Completions <b>Construction</b> - No work
ACAA Pad 2				<b>Completions</b> - Preparing for drillouts
ACAA Pad 3				No work
ACAA Pad 4				<b>Drilling</b> - No activity.
ACAA Pad 5				No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30AM	3:30PM	Alex E. Paris	AEP was backfilling installed pipe, continuing to weld from 64+00, installing timber mats over stream crossing 27+50, and welding and installing a section from 137+35 to 136+40. Saturday and Sunday - No work
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Waiting on Completions <b>Construction</b> - No work			
ACAA Pad 2	<b>Completions</b> - Preparing for drillouts			
ACAA Pad 3	No work			
ACAA Pad 4	<b>Drilling</b> - No activity.			
ACAA Pad 5	No work			
ACAA Pad 6	No work			

ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is inspecting ROW for E&S issues after the weekends big rain, welding from 66+00 to Boggs Rd, installing a stringer from 48+00 to 56+00, installing a 3-joint section from 136+50 to 135+50, and digging bore pit for RT 22 bore.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work