

Consol Energy ACAA Projects Daily Update

Report Date:	7/6/2015	Day of Week:	Monday
Gates Open:	ZZ, QQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Waiting on Completions Construction - No work
ACAA Pad 2			Completions - Preparing for drillouts
ACAA Pad 3			No work
ACAA Pad 4			Drilling - No activity.
ACAA Pad 5			No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
Pipeline 1	6:30AM - 3:30PM	Alex E. Paris	AEP was digging ditch to install and tie in a stringer from 57+05 to 59+00, welding from 33+00 towards 27+00 stream crossing, and correcting E&S issues on ROW and preparing for the long weekend. Friday, Saturday, and Sunday - No work
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Waiting on Completions Construction - No work		
ACAA Pad 2	Completions - Preparing for drillouts		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - No activity.		
ACAA Pad 5	No work		
ACAA Pad 6	No work		

ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is welding from 31+30 down to 27+00, installing ditch breakers and backfilling from 57+05 to 59+00, and constructing the RT.30 Bore pit and weld bore stringer.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work