

Consol Energy ACAA Projects Daily Update

Report Date:	7/9/2015	Day of Week:	Thursday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Waiting on Completions Construction - No work
ACAA Pad 2				Completions - Preparing for drillouts
ACAA Pad 3				No work
ACAA Pad 4				Drilling - No activity.
ACAA Pad 5				No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30AM	3:30PM	Alex E. Paris	AEP is working on Rt.30 bore pit and working on E&S on ROW.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Waiting on Completions Construction - No work			
ACAA Pad 2	Completions - Preparing for drillouts			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - No activity.			
ACAA Pad 5	No work			
ACAA Pad 6	No work			
ACAA FI-3	No work			

ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is working on ROW at 60+00 to engineer and install hotline crossing, welding on stringer for stream crossing 27+60, constructing pit for Rt 30 bore, and continuing to inspect ROW for E&S issues.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work