

### Consol Energy ACAA Projects Daily Update

| Report Date: 7/10/2015      |  | Day of Week: Friday |   |
|-----------------------------|--|---------------------|---|
| Gates Open: ZZ, QQQ         |  |                     |   |
| <b>PREVIOUS DAY'S WORK</b>  |  |                     |   |
| Work Area                   | Working Hours  | Vendors on Site     | Work Description  |
| ACAA Pad 1                  |  |                     | Waiting on Completions <b>Construction</b> - No work  |
| ACAA Pad 2                  |  |                     | <b>Completions</b> - Preparing for drillouts  |
| ACAA Pad 3                  |  |                     | No work   |
| ACAA Pad 4                  |  |                     | <b>Drilling</b> - No activity.  |
| ACAA Pad 5                  |  |                     | No work   |
| ACAA Pad 6                  |  |                     | No work   |
| ACAA FI-3                   |  |                     | No work   |
| ACAA Bridge 2               |  |                     | No work   |
| ACAA CI-1                   |  |                     | No work   |
| ACAA CI-2                   |  |                     | No work   |
| Pipeline 1                  | 6:30AM 3:30PM  | Alex E. Paris       | AEP was working on ROW at 60+00 to engineer and install hotline crossing, welding on stringer for stream crossing 27+60, constructing pit for Rt 30 bore, and continuing to inspect ROW for E&S issues. |
| Pipeline 2 - North          |  |                     | No work   |
| Pipeline 2 - South          |  |                     | No work   |
| Pipeline 3                  |  |                     | No work   |
| Pipeline 4                  |  |                     | No work   |
| <b>TODAY'S PLANNED WORK</b> |  |                     |   |
| Work Area                   | Planned Work Description                             |                     |   |
| ACAA Pad 1                  | Waiting on Completions <b>Construction</b> - No work |                     |   |
| ACAA Pad 2                  | <b>Completions</b> - Preparing for drillouts         |                     |   |
| ACAA Pad 3                  | No work  |                     |   |
| ACAA Pad 4                  | <b>Drilling</b> - No activity.                       |                     |   |
| ACAA Pad 5                  | No work  |                     |   |
| ACAA Pad 6                  | No work  |                     |   |

|                    |   |
|--------------------|---|
| ACAA FI-3          | No work   |
| ACAA Bridge 2      | No work   |
| ACAA CI-1          | No work   |
| ACAA CI-2          | No work   |
| Pipeline 1         | AEP is inspecting the ROW for E&S issues, bending pipe for hotline crossing, and welding from 29+00 to 27+60. |
| Pipeline 2 - North | No work   |
| Pipeline 2 - South | No work   |
| Pipeline 3         | No work   |
| Pipeline 4         | No work   |