

### Consol Energy ACAA Projects Daily Update

Report Date: 7/14/2015		Day of Week: Tuesday	
Gates Open: ZZ, QQ			
<b>PREVIOUS DAY'S WORK</b>			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Waiting on Completions <b>Construction</b> - No work
ACAA Pad 2			<b>Completions</b> - Preparing for drillouts
ACAA Pad 3			No work
ACAA Pad 4			<b>Drilling</b> - No activity.
ACAA Pad 5			No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
Pipeline 1	6:30AM 3:30PM	Alex E. Paris	AEP is installing pipe between 59+50 and 61+00, welding from 24+00 north, constructing Rt 30 bore pit, and inspecting the ROW for E&S concerns.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
<b>TODAY'S PLANNED WORK</b>			
Work Area	Planned Work Description		
ACAA Pad 1	Waiting on Completions <b>Construction</b> - No work		
ACAA Pad 2	<b>Completions</b> - Preparing for drillouts		
ACAA Pad 3	No work		
ACAA Pad 4	<b>Drilling</b> - No activity.		
ACAA Pad 5	No work		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is finishing a tie-in at 59+50 and starting to back fill, digging ditch from 61+00 towards 65+00, welding from 24+00 north, and constructing Rt.30 bore pit.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work