

**Consol Energy ACAA Projects Daily Update**

Report Date:	8/21/2014	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours		Work Description
ACAA Pad 2			<b>Construction</b> - No work due to weather
ACAA Pad 1			<b>Construction</b> - No work due to weather
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			<b>Construction</b> - No work due to weather
ACAA Pad 4			No work
Pipeline 2 - North			No work
Pipeline 2 - South	6:30AM	5:00PM	Alex Paris, PVE Sheffler No pipeline ROW work due to weather. AEP completed and E&S inspection of Zone 1 from Pad 2 to Montour Run. Took delivery of pipe at the laydown yard; PVE Sheffler also conducted an E&S inspection.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Construction</b> - Housekeeping for Monday's event;		
ACAA Pad 1	<b>Construction</b> - Tracking slopes, E&S control maintenance;		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	<b>Construction</b> - Grinding stumps, mowing;		
ACAA Pad 4	No work		
Pipeline 2 - North	No work		
Pipeline 2 - South	LCS chipping, clearing, grubbing in Zone 2; AEP - Taking delivery of pipe at the laydown yard. Maintenance work on E&S controls along ROW and Pad 1 and Montour Run. Welding pipe in laydown yard and in Zone 1 near Cummings Rd and stream crossing. Unloading casing and box for planned road bore of McCaslin/Clinton-Enlow Rd. PVE Sheffler - Surveying LOD in Zone 2 for CL1 proposed water line.		