

**Consol Energy ACAA Projects Daily Update**

Report Date:	9/2/2014	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			No work
ACAA Pad 1	6:30AM	4:30PM	Trumbull Construction - Install drainage; No work Saturday, Sunday and Monday.
ACAA FI-3	6:30AM	4:30PM	Trumbull construction - Excavate and place embankment; No work Saturday, Sunday and Monday.
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			No work
Pipeline 2 - North	6:30AM	4:30PM	Land Clearing Specialists Worked half day installing silt socks and water bars from Station 118+00 to 161+50; No work Saturday, Sunday and Monday.
Pipeline 2 - South			No work - Friday, Saturday, Sunday and Monday.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	No work		
ACAA Pad 1	Construction - Fine grade, unload cellars;		
ACAA FI-3	Construction - Hammer rock, excavate and place embankment		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	Not working on ROW - too wet.		
Pipeline 2 - South	AEP is welding from Station 14+00 to 24+00; Backfilling Cummings Rd; Fusing poly on Pad 1 and boring down on Clinton-Enlow Rd.		