

Consol Energy ACAA Projects Daily Update

| Report Date: | 1/30/2015 | Day of Week: | Friday | |
|----------------------|---|--------------|--------------------------|---|
| Gates Open: | ZZ, QQQ | | | |
| PREVIOUS DAY'S WORK | | | | |
| Work Area | Working Hours | | Vendors on Site | Work Description |
| ACAA Pad 2 | | | | Drilling - Continuous drilling |
| ACAA Pad 1 | | | | Drilling - Rig moved off location 01/02/2015 |
| ACAA FI-3 | 7:00AM | 5:00PM | Penn Line | Construction - installed power line facilities in the waterline ROW. |
| ACAA Bridge 2 | 7:00AM | 3:00PM | Golden Triangle | Construction - Placed geo and stone on the access road. |
| ACAA CI-1 | | | | No work |
| ACAA CI-2 | | | | No work |
| ACAA Pad 4 | 6:30AM | 2:00PM | Trumbull, Neel's Fence | Construction - Trumbull placed stone on the access road. Neel's Fence installed ROW fence and gates; Trumbull shut down at 2:00 pm due to weather. |
| Pipeline 2 - North | 6:30AM | 6:30PM | Alex E. Paris | Continued boring Wetland 12 second line; Finished tie in welds between 197+00 to 190+00 coating, jeeeping, and started padding and backfilling pipe. |
| Pipeline 2 - South | 6:30AM | 6:30PM | Alex E. Paris, Penn Line | AEP assist Penn Line in setting a power pole on ROW between Pad 2 and Rt 30; Started filling waterline to FI-3 for test. |
| TODAY'S PLANNED WORK | | | | |
| Work Area | Planned Work Description | | | |
| ACAA Pad 2 | Drilling - Continuous drilling | | | |
| ACAA Pad 1 | Drilling - Rig moved off location 01/02/2015 | | | |
| ACAA FI-3 | Construction - Penn Line is installing power line facilities. | | | |
| ACAA Bridge 2 | Construction - Golden Triangle is fine grading the access road stone. | | | |
| ACAA CI-1 | No work | | | |
| ACAA CI-2 | No work | | | |
| ACAA Pad 4 | Construction - Trumbull placed one round of stone this morning on the access road, shut down due to icy conditions | | | |
| Pipeline 2 - North | No work today because of weather. | | | |
| Pipeline 2 - South | No work today because of weather. | | | |