

Consol Energy ACAA Projects Daily Update

Report Date:	2/23/2014	Day of Week:	Monday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1			Drilling - Rig moved off location 01/02/2015
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 3			Construction - No work due to weather Friday through Sunday
ACAA Pad 4			Drilling - Continuous drilling
ACAA Pad 6			Construction - No work due to weather Friday through Sunday
Pipeline 2 - North			No work due to weather
Pipeline 2 - South			No work due to weather
Pipeline 3 - South			No work due to weather
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 3	Construction - No work		
ACAA Pad 4	Drilling - Continuous drilling		
ACAA Pad 6	Construction - Land Clearing Specialists are mobilizing equipment.		
Pipeline 2 - North	AEP hauling equipment out of laydown yard.		
Pipeline 2 - South	No work		
Pipeline 3	Penn Mechanical is installing exclusion fencing around wetlands.		
Pipeline 4	Penn Mechanical is installing exclusion fencing around wetlands.		