

Consol Energy ACAA Projects Daily Update

Report Date:	4/8/2015	Day of Week:	Wednesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Horizontal rig drilling.
ACAA Pad 2				Drilling and Completions - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4				Drilling - Waiting on Patterson rig.
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1	7:00 AM	12:00 PM	Trumbull	Construction - Trumbull took delivery of stone, no other work due to rain.
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists - Alex E. Paris	AEP is welding on Alrutz property, Station 237+50 towards 255+00 weather pending; Hauling pipe to start staging on the south side of Alrutz property; Stripping topsoil on Valentino's property; LCS is installing E&S from Station 303+00 towards Donaldson Rd; LCS is mobbing onto Imperial landfill property to begin organizing and processing trees.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4	6:30 AM	3:30 PM	Land Clearing Specialists	LCS is skidding tree bundles, chipping and hauling off logs.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling and Completions - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction - Trumbull is prepping to install drainage for the HOP.			
ACAA Pad 6	No work			

ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP is welding from Station 237+50 towards 255+00; Staging pipe from 279+00 to 256+00; LCS is finishing up with silt sock installation and repairs on Alrutz and Valentino's property.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	LCS is stump grinding, skidding logs and processing trees.