

Consol Energy ACAA Projects Daily Update

Report Date:	4/22/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1	6:30 AM - 4:30 PM	Trumbull	Drilling - Horizontal rig drilling. Construction - Trumbull regarded the production area due to drilling traffic.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			Drilling - Waiting on Patterson rig.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1	6:30 AM - 4:30 PM	Trumbull	Construction - Trumbull placed stone on the access road.
ACAA CI-2			No work
Pipeline 1	6:30 AM - 3:30 PM	Land Clearing Specialists, Alex E. Paris	LCS is finishing up processing trees, stumping, mowing and installing E&S from 146+50 to 144+00; AEP is installing timber mats for LCS to complete processing trees, stumping and mowing; AEP is delivering timber mats to Imperial Landfill's property for LCS to process trees.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling. Construction - Trumbull is grading access roads.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations. Construction - Trumbull is grading access roads.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Waiting on Patterson rig.		
ACAA Pad 6	No work		

ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	Construction - Trumbull is placing stone on the access road.
ACAA CI-2	No work
Pipeline 1	LCS has moved to Boggs roads to start processing trees and installing E&S. AEP is moving into Loriso's property to start building ROW.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	Kellar Excavation started reclaiming ROW.