

Consol Energy ACAA Projects Daily Update

Report Date:	6/17/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Waiting on Completions
ACAA Pad 2			Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			Drilling - No activity. Construction - Rained out
ACAA Pad 5			Construction - No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			Construction - Rained out
ACAA CI-1			Construction - No work
ACAA CI-2			No work
Pipeline 1		Alex E. Paris	Rained out
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Waiting on Completions		
ACAA Pad 2	Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - No activity.		
ACAA Pad 5	Construction - No work		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	Construction - Rained out
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP exposed Peoples Gas pipe for a hotline crossing at 41+20, inspected and corrected E&S issues, and welded on fabrication in the laydown yard.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work