

GATHERING - Consol Energy ACAA Projects Weekly Update

Report Date: 12/4/2015 **Week ending of:** 12/4/2015

Gates Open:

PREVIOUS WEEK'S WORK

Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				
ACAA Pad 2				
ACAA Pad 3				
ACAA Pad 4				
ACAA Pad 5				
ACAA Pad 6				
ACAA FI-3				
ACAA Bridge 2				
ACAA CI-1				
ACAA CI-2				
Pipeline 1	7:00 AM	6:00 PM	AEP, Keystone, Acuren	Reclaiming Pipeline and Hydro test preparation.
Pipeline 2 - North				
Pipeline 2 - South				
Pipeline 3				
Pipeline 4				

WEEK'S PLANNED WORK

Work Area	Planned Work Description
ACAA Pad 1	
ACAA Pad 2	
ACAA Pad 3	
ACAA Pad 4	
ACAA Pad 5	
ACAA Pad 6	
ACAA FI-3	
ACAA Bridge 2	
ACAA CI-1	
ACAA CI-2	
Pipeline 1	Findlay Twp: Preparing for Hydrostatic testing at Pad 2 and Reclaiming pipeline at Boggs rd. NorthFayette Twp: Reclaiming pipeline at Steubenville Pike. Robinson Twp (Washington Co): Preparing for Pipe Hydrostatic testing at MarkWest compressor site . Installed Pipe 98% Reclaimed R.O.W. 83%
Pipeline 2 - North	
Pipeline 2 - South	
Pipeline 3	
Pipeline 4	

