

Consol Energy ACAA Projects Daily Update

Report Date:		7/16/2014		Day of Week:		Wednesday	
Gates Open:		ZZ, QQQ					
PREVIOUS DAY'S WORK							
Work Area	Working Hours		Vendors on Site		Work Description		
ACAA Pad 2	6:30AM	5:30PM	TRUMBULL, LINDY		Placed stone, installed drainage, installed fence		
ACAA Pad 1	6:30AM	5:30PM	TRUMBULL		Excavated cut to fill		
ACAA FI-3					No work		
ACAA Bridge 2					No work		
ACAA CI-1					No work		
ACAA CI-2					No work		
ACAA Pad 4					No work		
Pipeline 2 - North					No work		
Pipeline 2 - South			LCS		Temporary E&S		
TODAY'S PLANNED WORK							
Work Area	Planned Work Description						
ACAA Pad 2	TRUMBULL - Install drainage, install fence, fine grade road						
ACAA Pad 1	TRUMBULL - Excavate cut to fill						
ACAA FI-3	No work						
ACAA Bridge 2	No work						
ACAA CI-1	No work						
ACAA CI-2	No work						
ACAA Pad 4	Alex Paris is starting to more onto the lay down yard by Pad 4						
Pipeline 2 - North	No work						
Pipeline 2 - South	LCS will finish the trees.						

Consol Energy ACAA Projects Daily Update

Report Date:		7/15/2014		Day of Week:		Tuesday	
Gates Open:		ZZ, QQQ					
PREVIOUS DAY'S WORK							
Work Area	Working Hours		Vendors on Site		Work Description		
ACAA Pad 2	J&E 3 hour, GEMMS 6 total hours, CONSOL 6 total hours		J&E(1), GEMMS (2), CONSOL (2), TRUMBULL, LINDY		Pressure test vent lines installed on Pad 2. Construction-placed stone, rained out.		

ACAA Pad 1	6:30AM	2:30PM	TRUMBULL	Excavate cut to fill
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North				No work
Pipeline 2 - South				Leveling stumps, topping trees pulling logs.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Place stone, install drainage, install fence			
ACAA Pad 1	Excavate cut to fill			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	Alex Paris will start preparing the lay down yard			
Pipeline 2 - North	No work			
Pipeline 2 - South	LCS will continue leveling stumps and processing trees.			