

### Consol Energy ACAA Projects Daily Update

| Report Date:         | 1/27/2015   | Day of Week:    | Tuesday  |
|----------------------|---|-----------------|--|
| Gates Open:          | ZZ, QQQ   |                 |  |
| PREVIOUS DAY'S WORK  |   |                 |  |
| Work Area            | Working Hours   | Vendors on Site | Work Description   |
| ACAA Pad 2           |   |                 | <b>Drilling</b> - Continuous drilling  |
| ACAA Pad 1           |   |                 | <b>Drilling</b> - Rig moved off location 01/02/2015  |
| ACAA FI-3            | 8:00AM - 2:00PM   | HCSI            | <b>Construction</b> - finished up the fence installation around the impoundment bird netting.  |
| ACAA Bridge 2        | 7:00AM - 12:00PM  | Golden Triangle | <b>Construction</b> - Unloaded materials and prepped for underdrain construction; Shut down early due to weather.  |
| ACAA CI-1            |   |                 | No work  |
| ACAA CI-2            |   |                 | No work  |
| ACAA Pad 4           |   |                 | <b>Construction</b> - Trumbull is placing stone on the access road and Neel's fence is working on the pad perimeter fence.                               |
| Pipeline 2 - North   |   | Alex E. Paris   | 1/23/15 Update: Started boring Wetland 12; Tie-in weld at 188+00; Welding at Station 203+00. Did not work Saturday or Sunday. 01/26/15 AEP did not work. |
| Pipeline 2 - South   |   |                 | All work is complete until time to test the pipe.  |
| TODAY'S PLANNED WORK |   |                 |  |
| Work Area            | Planned Work Description  |                 |  |
| ACAA Pad 2           | <b>Drilling</b> - Continuous drilling   |                 |  |
| ACAA Pad 1           | <b>Drilling</b> - Rig moved off location 01/02/2015   |                 |  |
| ACAA FI-3            | <b>Construction</b> - HCSI is removing bird netting materials and finishing up the bird netting fence.                              |                 |  |
| ACAA Bridge 2        | <b>Construction</b> - Golden Triangle is installing underdrain and prepping for stone placement.                                    |                 |  |
| ACAA CI-1            | No work   |                 |  |
| ACAA CI-2            | No work   |                 |  |
| ACAA Pad 4           | <b>Construction</b> - Trumbull is placing stone on the access road and Neel's fence is working on the pad perimeter fence.          |                 |  |
| Pipeline 2 - North   | AEP is boring Wetland 12; Installing pipe from 167+00 to 173+00; Installing pipe from 190+00 to 197+00; Backfilling pipe at 203+00. |                 |  |
| Pipeline 2 - South   | All work is complete until time to test the pipe.   |                 |  |