

### Consol Energy ACAA Projects Daily Update

Report Date:	1/8/2015	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			<b>Drilling</b> - Continuous drilling
ACAA Pad 1			<b>Drilling</b> - Continuous drilling
ACAA FI-3			<b>Construction</b> -
ACAA Bridge 2			<b>Construction</b> -
ACAA CI-1			No work
ACAA CI-2			<b>Construction</b> -
ACAA Pad 4	6:30 AM	5:00 PM	Trumbull <b>Construction</b> - Stockpiled stone at the well pad.
Pipeline 2 - North	6:30 AM	5:00 PM	Alex E. Paris Worked on CI-2 water vault and pipeline; Reclaiming around Airport Training Center; Installing pipe from 173+00 to 180+00; Installing pipe from 199+00 to 197+00.
Pipeline 2 - South			All work is complete until time to test the pipe.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Drilling</b> - Continuous drilling		
ACAA Pad 1	<b>Drilling</b> - Continuous drilling		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	<b>Construction</b> - Trumbull is stockpiling stone at the well pad		
Pipeline 2 - North	AEP is working on CI-2 water vault; Mulch and seed around 119+00; Backfilling from 180+00 to 178+00.		
Pipeline 2 - South	All work is complete until time to test the pipe.		