

Consol Energy ACAA Projects Daily Update

Report Date:	2/12/2015		Day of Week:	Thursday	
Gates Open:	ZZ, QQQ				
PREVIOUS DAY'S WORK					
Work Area	Working Hours		Vendors on Site	Work Description	
ACAA Pad 2	6:30AM	4:30PM	Trumbull	Drilling - Continuous drilling; Construction - Trumbull repaired soft spots and re-guarded the access roads	
ACAA Pad 1	6:30AM	4:30PM	Trumbull	Drilling - Rig moved off location 01/02/2015. Construction - Trumbull repaired soft spots and re-guarded the access roads	
ACAA FI-3				No work	
ACAA Bridge 2	7:00AM	3:00PM	Golden Triangle	Construction - Continued final cleanup on the bridge project.	
ACAA CI-1				No work	
ACAA CI-2				No work	
ACAA Pad 4				Drilling - Rig moved in and rigging up.	
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris	AEP continued repair of final grade restoration of Penn Lines activity for Pad 4 power line; Continued final grade restoration between: STA 147+50 and 162+00 (Between Pad 4 and Wetland 12); Continued welding on fabrication in yard.	
Pipeline 2 - South	6:30AM	6:30PM	Alex E. Paris	AEP continued work on water vaults; Installed 16" steel from STA 0+70 to 4+50.	
Pipeline 3 - South	6:30AM	6:30PM	PVE Sheffler, Penn Mechanical	PVE Sheffler continued locating wetlands and LOD; Penn Mechanical continued installing wetland exclusionary fencing.	
Work Area	Planned Work Description				
ACAA Pad 2	Drilling - Continuous drilling. Construction - Trumbull is repairing soft spots and re-guarding the access road.				
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015.				
ACAA FI-3	Construction - Trumbull is repairing soft spots and re-guarding the access road.				
ACAA Bridge 2	Construction - Golden Triangle is de-mobilizing and cleaning up.				
ACAA CI-1	No work				
ACAA CI-2	No work				
ACAA Pad 4	Drilling - Rig moved in and rigging up.				
Pipeline 2 - North	AEP is tie-in welding on the 16" steel bore string pulled through Wetland 12; Continuing backfilling from 173+00 to 167+00; Continuing backfilling 197+00 to 192+00.				
Pipeline 2 - South	AEP continuing work on water vaults. Backfilling 16" steel from STA 0+70 to 4+50.				
Pipeline 3 - South	PVE Sheffler continuing locating wetlands and LOD; Penn Mechanical installing wetland exclusionary fencing.				