

Consol Energy ACAA Projects Daily Update

Report Date:	2/16/2015	Day of Week:	Monday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1			Drilling - Rig moved off location 01/02/2015
ACAA FI-3			No work
ACAA Bridge 2			Construction - No work due to weather Friday, Saturday or Sunday.
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			Drilling - Continuous drilling
Pipeline 2 - North			No work Friday, Saturday or Sunday.
Pipeline 2 - South			No work Friday, Saturday or Sunday.
Pipeline 3 - South	6:30AM	6:30PM	PVE Sheffler Friday - PVE Sheffler continued locating wetlands and LOD. No work Saturday or Sunday.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015		
ACAA FI-3	No work		
ACAA Bridge 2	Construction - No work due to weather.		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	Drilling - Continuous drilling		
Pipeline 2 - North	AEP is not on site today due to weather.		
Pipeline 2 - South	AEP is not on site today due to weather.		
Pipeline 3 - South	PVE Sheffler continuing to locate and flag wetlands and LOD.		