

Consol Energy ACAA Projects Daily Update

Report Date:	2/18/2015		Day of Week:	Wednesday	
Gates Open:	ZZ, QQQ				
PREVIOUS DAY'S WORK					
Work Area	Working Hours		Vendors on Site	Work Description	
ACAA Pad 2				Drilling - Continuous drilling	
ACAA Pad 1				Drilling - Rig moved off location 01/02/2015	
ACAA FI-3				No work	
ACAA Bridge 2				Construction - No work due to weather	
ACAA CI-1				No work	
ACAA CI-2				No work	
ACAA Pad 3	12:00PM	12:00PM	Penn Mechanical	Construction - Penn Mechanical is installing wetland fence	
ACAA Pad 4				Drilling - Continuous drilling	
ACAA Pad 6	9:00AM	3:00PM	Penn Mechanical	Construction - Penn Mechanical is installing wetland fence	
Pipeline 2 - North				No work	
Pipeline 2 - South	6:30AM	4:30PM	Alex E. Paris, Trenton	AEP/Trenton is sealing the road bore casing; Reclaimed bridge area at Vortec Rd; Buried poly line for hydro test behind laydown yard.	
Pipeline 3				No work	
Pipeline 4	6:30AM	4:30PM	PVE Sheffler	PVE Sheffler continuing to locate and flag wetlands and LOD.	
TODAY'S PLANNED WORK					
Work Area	Planned Work Description				
ACAA Pad 2	Drilling - Continuous drilling				
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015				
ACAA FI-3	No work				
ACAA Bridge 2	Construction - No work due to weather.				
ACAA CI-1	No work				
ACAA CI-2	No work				
ACAA Pad 3	Construction - No work due to weather.				
ACAA Pad 4	Drilling - Continuous drilling				
ACAA Pad 6	Construction - No work due to weather.				
Pipeline 2 - North	AEP is not on site today due to weather.				
Pipeline 2 - South	AEP is not on site today due to weather.				
Pipeline 3	No work				
Pipeline 4	No work due to weather				