

**Consol Energy ACAA Projects Daily Update**

Report Date:	2/20/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours		Work Description
ACAA Pad 2			<b>Drilling</b> - Continuous drilling
ACAA Pad 1			<b>Drilling</b> - Rig moved off location 01/02/2015
ACAA FI-3			No work
ACAA Bridge 2			No work due to weather
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 3			<b>Construction</b> - No work due to weather
ACAA Pad 4			<b>Drilling</b> - Continuous drilling
ACAA Pad 6			<b>Construction</b> - No work due to weather
Pipeline 2 - North			No work due to weather
Pipeline 2 - South			No work due to weather
Pipeline 3 - South			No work due to weather
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	<b>Drilling</b> - Continuous drilling		
ACAA Pad 1	<b>Drilling</b> - Rig moved off location 01/02/2015		
ACAA FI-3	No work		
ACAA Bridge 2	<b>Construction</b> - No work due to weather today through Sunday		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 3	<b>Construction</b> - No work due to weather today through Sunday		
ACAA Pad 4	<b>Drilling</b> - Continuous drilling		
ACAA Pad 6	<b>Construction</b> - No work due to weather today through Sunday		
Pipeline 2 - North	No work due to weather today through Sunday		
Pipeline 2 - South	No work due to weather today through Sunday		
Pipeline 3 - South	No work due to weather today through Sunday		