

Consol Energy ACAA Projects Daily Update

Report Date:	3/6/2015		Day of Week:	Friday
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Horizontal rig drilling.
ACAA Pad 2				Drilling - Rigging down and moving horizontal rig and equipment off location.
ACAA Pad 3	7:00 AM	5:30 PM	Land Clearing Specialists	Construction - LCS cut timber.
ACAA Pad 4				Drilling - Continuous vertical drilling
ACAA Pad 6	7:00 AM	5:30 PM	Land Clearing Specialists	Construction - LCS cut timber
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Penn Mechanical - PVE Sheffler	Penn Mechanical is marking wetlands between Boggs and US 22; PVE Sheffler is surveying LOD around Beagle Club Rd.
Pipeline 2 - North			Alex E. Paris	AEP did not work because of weather.
Pipeline 2 - South			Alex E. Paris	AEP did not work because of weather.
Pipeline 3	6:30 AM	3:30 PM	Land Clearing Specialists	LCS continued to clear trees on Pad 3.
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling - Rigging down and moving horizontal rig and equipment off location. Construction - Trumbull is performing lease road maintenance.			
ACAA Pad 3	Construction - Land Clearing Specialists is cutting and processing timber.			
ACAA Pad 4	Drilling - Continuous vertical drilling			
ACAA Pad 6	No work			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
Pipeline 1	Penn Mechanical is finishing exclusion fence installation on wetlands; PVE Sheffler is surveying LOD from Beagle Club Rd toward the end of the project.			
Pipeline 2 - North	AEP is installing air release in all waterline vaults.			
Pipeline 2 - South	AEP is installing air release in all waterline vaults.			
Pipeline 3	Land Clearing Specialist continuing to clear trees on Pad 3.			
Pipeline 4	No work			