

Consol Energy ACAA Projects Daily Update

| Report Date: 5/28/2015 | | Day of Week: Thursday | | |
|-----------------------------|--|-----------------------|---|--|
| Gates Open: ZZ, QQQ | | | | |
| PREVIOUS DAY'S WORK | | | | |
| Work Area | Working Hours | | Vendors on Site | Work Description |
| ACAA Pad 1 | | | | Drilling - Horizontal rig drilling. |
| ACAA Pad 2 | 6:00 AM | 2:30 PM | Trumbull | Drilling and Completions - Frac'ing operations. |
| ACAA Pad 3 | | | | No work |
| ACAA Pad 4 | | | | Drilling - Waiting on Patterson rig. Construction - Trumbull and the U Company applied permanent seed and ditch lining. |
| ACAA Pad 5 | | | | No work |
| ACAA Pad 6 | | | | No work |
| ACAA FI-3 | | | | No work |
| ACAA Bridge 2 | | | | No work |
| ACAA CI-1 | | | | Construction - Trumbull and the U Company applied permanent seed and ditch lining. |
| ACAA CI-2 | | | | No work |
| Pipeline 1 | 6:30 AM | 3:30 PM | Land Clearing Specialists, Alex E. Paris | AEP was back filling from 156+00 back to 147+00, welding at laydown yard, and bending pipe at Steubenville Pike; LCS is mowing from 133+00 back to 116+00. |
| Pipeline 2 - North | | | | No work |
| Pipeline 2 - South | | | | No work |
| Pipeline 3 | | | | No work |
| Pipeline 4 | | | | No work |
| TODAY'S PLANNED WORK | | | | |
| Work Area | Planned Work Description | | | |
| ACAA Pad 1 | Drilling - Horizontal rig drilling. | | | |
| ACAA Pad 2 | Drilling and Completions - Frac'ing operations. | | | |
| ACAA Pad 3 | No work | | | |
| ACAA Pad 4 | Drilling - Waiting on Patterson rig. Construction - Trumbull and the U Company are applying permanent seed and ditch lining. | | | |
| ACAA Pad 5 | No work | | | |
| ACAA Pad 6 | No work | | | |

| | |
|--------------------|--|
| ACAA FI-3 | Construction - Trumbull is rounding stockpiles. |
| ACAA Bridge 2 | Construction - No work |
| ACAA CI-1 | Construction - Trumbull and the U Company are applying permanent seed and ditch lining. |
| ACAA CI-2 | No work |
| Pipeline 1 | AEP is removing timbermat crossing at 145+00 and reclaiming, setting riser legs for 157+00 valve setting, reclaiming from 146+00 out to 155+00, and hauling pipe to 5+00 to 17+00; LCS is mowing from 127+00 to 116+00 and installing E&S. |
| Pipeline 2 - North | No work |
| Pipeline 2 - South | No work |
| Pipeline 3 | No work |
| Pipeline 4 | No work |