

## GATHERING - Consol Energy ACAA Projects Weekly Update

<b>Report Date:</b> <span style="float: right;">9/28/2015</span>	<b>Week of:</b> <span style="float: right;">9/28/2015</span>
--	--

**Gates Open:**

### PREVIOUS WEEK'S WORK

Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			
ACAA Pad 2			
ACAA Pad 3			
ACAA Pad 4			
ACAA Pad 5			
ACAA Pad 6			
ACAA FI-3			
ACAA Bridge 2			
ACAA CI-1			
ACAA CI-2			
Pipeline 1	7:00 AM	6:00 PM	AEP, Keystone, Acuren
Pipeline 2 - North			
Pipeline 2 - South			
Pipeline 3			
Pipeline 4			

### WEEK'S PLANNED WORK

Work Area	Planned Work Description
ACAA Pad 1	
ACAA Pad 2	
ACAA Pad 3	
ACAA Pad 4	
ACAA Pad 5	
ACAA Pad 6	
ACAA FI-3	
ACAA Bridge 2	
ACAA CI-1	
ACAA CI-2	
Pipeline 1	<b>Findlay Twp:</b> HDD Bore at Boggs rd. <b>NorthFayette Twp:</b> Welding Pipe North of Steubenville Pike & South of SeaBright road. <b>Robinson Twp (Washington Co):</b> Installation of Pipeline South of SR 980 towards MarkWest & SR 980 HDD Bore. <b>Installed Pipe 73% Reclaimed R.O.W. 57%</b>
Pipeline 2 - North	
Pipeline 2 - South	
Pipeline 3	
Pipeline 4	