

Consol Energy ACAA Projects Daily Update

Report Date:	3/11/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2	6:30 AM - 2:30 PM	Trumbull	Drilling - Drilling complete. Construction - Trumbull is repairing the access road.
ACAA Pad 3	6:30 AM - 5:30 PM	Land Clearing Specialists	Construction - LCS is cutting and processing timber.
ACAA Pad 4			Drilling - Continuous vertical drilling
ACAA Pad 6	6:30 AM - 5:30 PM	Land Clearing Specialists	Construction - LCS is cutting timber.
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1	6:30 AM - 4:30 PM	Trumbull	Construction - Trumbull installed pipeline crossings.
ACAA CI-2			No work
Pipeline 1	6:30 AM - 3:30 PM	Land Clearing Specialists	LCS has completed clearing from Rt.30 to Boggs Rd.
Pipeline 2 - North	6:30 AM - 3:30 PM	Alex E. Paris	AEP is cleaning the gas line in preparation for testing.
Pipeline 2 - South	6:30 AM - 3:30 PM	Alex E. Paris	AEP is cleaning the gas line in preparation for testing.
Pipeline 3			No work
Pipeline 4	6:30 AM - 3:30 PM	Beitzel	Beitzel is installing air bridges for utility crossing and stream crossing.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling - Drilling complete. Construction - Trumbull is repairing the access road.		
ACAA Pad 3	Construction - No work - Too muddy		
ACAA Pad 4	Drilling - Continuous vertical drilling.		
ACAA Pad 6	Construction - Land Clearing Specialists is cutting timber.		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
Pipeline 1	Land Clearing Specialists has completed clearing from Rt.30 to Boggs Rd.		
Pipeline 2 - North	AEP is cleaning the gas pipeline, preparing to start filling with water and run gauge-plate.		
Pipeline 2 - South	AEP is cleaning the gas pipeline, preparing to start filling with water and run gauge-plate.		
Pipeline 3	No work		
Pipeline 4	No work		