

5/21/2014

YESTERDAY'S OPERATIONS (5/21/14)

Contractors On Site	Working Hours	Gates Open Duration	Gates Open
Land Clearing Specialists, G4S Security, Trumbull	6:30 AM - 6:30 PM	5:00 AM - 8:00 PM	QQQ, ZZ
PAD 1 - Well Pad	LCS ground stumps along the Pad 1 access road area in preparation to install filter sock.		
PAD 1 - Cummings Road	No work.		
PAD 2 - Well Pad	TES excavated cut to fill on the West embankment and hammered rock in the cut area.		
PAD 2 - ACAA Private Road	TES excavated unsuitable material, hauled to stockpile.		
PAD 2 - New Access Road	TES backfilled toe benches and excavated cut to fill.		
CI 1	No work.		
FI 3	No work.		
PAD 4	No work.		
CI 2	No work.		

TODAY'S OPERATIONS (5/22/14)

PAD 1	LCS will be grinding stumps and installing filter sock.		
PAD 2	Trumbull will be hammering rock at the well pad, stripping topsoil on the ACAA Private Road, and excavating to stockpile on the New Access Road.		
CI 1	No work.		
FI 3	No work.		
PAD 4	No work.		
CI 2	No work.		