

Monthly Operations and Activity Update – July 3, 2014

Received Findlay Timber Permit – 03/17/2014

Received Findlay Conditional Use Permit - 04/23/2014

Received Findlay Grading Permit - 04/30/2014

Operations to date: 6/1/14 – 7/1/14

- ACAA Pad 1 - chipping, mulching, and grinding complete, currently grading
- ACAA Pad 2 - chipping, mulching, and grinding complete, currently grading, installing production facilities and cellars
- ACAA Pad 4 - chipping, mulching, and grinding
- Centralized Impoundment 1 – - chipping, mulching, and grinding complete
- Centralized Impoundment 2 – - chipping, mulching, and grinding complete
- Freshwater Impoundment 3 - chipping, mulching, and grinding complete, currently grading
- Pipeline Segment 2 – chipping, mulching, and grinding

*Proper E&S, Signage, and Safety measures have been taken in the respective areas.

Certified flaggers have been stationed on Route 30 at gate QQQ to direct traffic in and out of the site during daytime working hours from 6/1 – 7/1

Operations for the month of July 2014

- ACAA Pad 2 – PennDOT HOP Installation, final pad and access road grading. Conductors will be set Mid July. Preparations are being made for moving in the vertical drilling rig near the end of the month.
- ACAA Pad 1 - continue bulk earthwork and follow with production facilities and cellar installation
- ACAA Pad 4 – continue chipping, mulching, and grinding
- Centralized Impoundment 1 – bridge replacement on access road
- Freshwater Impoundment 3 – continue bulk earthwork and drainage installation
- Pipeline Segment 2 – chipping, mulching, and grinding will be followed by removing topsoil, benching ROW and stringing pipe in Mid July

Topsoil Removal, Bulk Excavation, and Drainage Installation will occur at the following locations upon the implementation of all required E&S and BMP's

- ACAA Pad 1
- ACAA Pad 2
- Freshwater Impoundment 3
- Pipeline Segment 2

*Proper E&S, Signage, and Safety measures have been taken in the respective areas.

Certified flaggers will be stationed on Route 30 at gate QQQ to direct traffic in and out of the site during daytime working hours from.

Mechanical Roadway Brooms will be stationed on ACAA Property in close proximity to gates QQQ (Route 30) and ZZ (McLaren Road) for roadway debris removal if needed.